EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Roads & Drains at Bharathnagara Baloom Factory in ward no: 06
2	Amount of Work Portion	Rs. 5998088=00
3	Estimated Cost	60.00 Lakh
4	Name of contractor	M/S ERIDL.
5	Agreement No.	406
6	No. and date under which work order issued	406/21-02-2014
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	23-04-2014.
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	220 Days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	60.00 Lakh
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Approved without penalty
22	Remarks of the EE with the daily rate of penalty proposed	As Recomd by AEE Approved without pty
23	Remarks of the CE with the daily rate of penalty proposed	Approved without Penalty.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92

ದಿನಾಂಕ: 23-04-2014.

ರವರಿಗೆ,
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಮಾನ್ಯರೇ,

ವಿಷಯ:– ಕಾಮಗಾರಿಯ ಕಾಲಾವದಿಯನ್ನು ಮುಂದುವರಿಸುವ ಬಗ್ಗೆ.

*****

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, ಮೇ।। ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್ ಸಂಸ್ಥೆ ಆದ ನಾವು Improvements to Roads and Drains at Bharathnagara ~~Bloom~~ Balloon Factory in Ward no:6 ಕಾಮಗಾರಿ ಅಂದಾಜು ಮೊತ್ತ ರೂ. 60.00 ಲಕ್ಷಗಳ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸುತ್ತಿದ್ದು ಬಿಡಬ್ಲ್ಯೂಎಸ್.ಎಸ್.ಬಿ ವತಿಯಿಂದ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಹಾಗೂ ಕಾವೇರಿ ನೀರಿನ ಪೈಪ್ ಲೈನ್ ಅಳವಡಿಕೆ ಕಾಮಗಾರಿ ನಡೆಯುತ್ತಿದ್ದ ಆದ ಕಾರಣ ಸದರಿ ಸ್ಥಳದಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಸ್ಥಳವು ಲಭ್ಯವಿರುವುದಿಲ್ಲ ಆದ್ದರಿಂದ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ತಡವಾಗಿದ್ದು ಆದ್ದರಿಂದ ಕಾಮಗಾರಿಯ ಕಾಲಾವದಿಯನ್ನು ವಿಸ್ತರಿಸಿ ಕೊಡಬೇಕಾಗಿ ಕೋರುತ್ತೇನೆ.

ತಮ್ಮ ವಿಶ್ವಾಸಿ

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL BBMP, Bangalore

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore